



**Powell Rd., Orchid Ave., Melton Ln., Magnolia Dr., and
Douglas Dr. Paving and Utility Improvements
City Contract No. 2019-070
MUNIS Contract Number: 2188**

**Change Order No. 4
March 1, 2023**

Description of Change and Reason for Proposed Change

Change Order No. 4 Items:

Item 6: SAWCUT, REMOVE AND DISPOSE OF EXISTING SIDEWALK- Increase contract quantity 1,000 SY (quantity adjustment) due to actual conditions in the field.

Item 9: REMOVE AND REPLACE CONCRETE CURB AND GUTTER, INCLUDING 4" THICK FLEX BASE (CIP)- Increase contract quantity 700 LF (quantity adjustment) due to actual conditions in the field.

COST SUMMARY

Item No.	Changed Quantity	Units	Item Description	Unit Price	Extension
6	1,000	SY	SAWCUT, REMOVE AND DISPOSE OF EXISTING SIDEWALK	\$12.00	\$12,000.00
9	700	LF	REMOVE AND REPLACE CONCRETE CURB AND GUTTER, INCLUDING 4" THICK FLEX BASE (CIP)	\$54.00	\$37,800.00
Total for Change Order No. 4					<u>\$49,800.00</u>

Extension of Time

One hundred sixty (160) additional calendar days will be added to the contract with this change order:

1. One hundred (100) calendar days due to availability of concrete supply limiting the number and amount of individual pavement pours below anticipated production rate.
2. Ten (10) additional calendar days due laying out the full curb and gutter on Magnolia and Douglas rather than replacing small sections.
3. Thirty (30) additional calendar days for locating, identifying, and adjusting construction around existing underground utilities including Atmos and City utility services.
4. Twenty (20) additional calendar days for pumping water and subgrade treatment due to groundwater on Powell Road and Orchid Avenue.

THIS CHANGE ORDER IS SPECIFIC AND FINAL AS TO PRICE AND EXTENSION OF TIME, WITH NO RESERVATIONS OR OTHER PROVISIONS ALLOWING FOR FUTURE ADDITIONAL MONEY OR TIME AS A RESULT OF THE PARTICULAR CHANGES IDENTIFIED AND FULLY COMPENSATED IN THIS CHANGE ORDER.

APPROVALS:

CITY OF MESQUITE

Cliff Keheley
City Manager

Date: _____

RELIABLE PAVING, INC.

DocuSigned by:

Arventin Smith

Signature

PM

Title

Date: 3/9/2023
