



**Skyline Drive Paving and Drainage Reconstruction
(Town East Blvd. to Peachtree Rd.)
City Contract No. 2022-067
MUNIS Contract Number: 2734
Change Order No. 3
May 20, 2024**

Description of Change and Reason for Proposed Change

Change Order No. 3 Items:

Item 20: CONCRETE PAVEMENT (12" THICK) (#4 REINFORCEMENT @ 18" O.C.E.W.) (4000 PSI)- Decrease contract quantity 300 SY due to actual quantity utilized.

Item 135: INSTALL BIODREGRADABLE EROSION CONTROL LOGS- Decrease contract quantity 600 LF due to actual quantity utilized.

Item L.1: TREE PROTECTION (CHAIN LINK FENCE)- Decrease contract quantity 800 LF due to actual quantity utilized.

Item L.5: IRRIGATION CONTROLLER- Decrease contract quantity 2 EA due to utilizing solar irrigation controllers.

Item CO3.1: WROUGHT IRON FENCE- Add item for 420 LF for added screening near the corner of Skyline and Town East.

Item CO3.2: RED TIPS W/IRRIGATION- Add item for 85 EA for added screening near the corner of Skyline and Town East.

Item CO3.3: RELOCATE FIRE HYDRANT- Add item for 1 LS to relocate fire hydrant on street side of screening wall near the corner of Skyline and Town East.

Item CO3.4: SOLAR IRRIGATION CONTROLLERS- Add item for 2 EA to eliminate need for Oncor service connections.

COST SUMMARY

Item No.	Changed Quantity	Units	Item Description	Unit Price	Extension
20	-300	SY	CONCRETE PAVEMENT (12" THICK) (#4 REINFORCEMENT @ 18" O.C.E.W.) (4000 PSI)	\$90.18	-\$27,054.00
135	-600	LF	INSTALL BIODEGRADABLE EROSION CONTROL LOGS	\$23.60	-\$14,160.00
L.1	-800	LF	TREE PROTECTION (CHAIN LINK FENCE)	\$15.34	-\$12,272.00
L.5	-2	EA	IRRIGATION CONTROLLER	\$5,310.00	-\$10,620.00
CO3.1	420	LF	WROUGHT IRON FENCE	\$164.80	\$69,216.00
CO3.2	85	EA	RED TIPS W/IRRIGATION	\$108.00	\$9,180.00
CO3.3	1	LS	RELOCATE FIRE HYDRANT	\$16,932.00	\$16,932.00
CO3.4	2	EA	SOLAR IRRIGATION CONTROLLERS	\$18,768.83	\$37,537.66
Total for Change Order No. 3					<u>\$68,759.66</u>

Project Change Orders To Date:

Original Contract	\$12,317.502.00
Change Oder #1	\$823.75
Change Oder #2	\$26,776.20
Change Oder #3 (Current CO)	\$68,759.66
Revised Contract Price	\$12,413.861.61

Extension of Time

Sixteen (16) additional calendar days will be added to the contract with this change order.

1. Fourteen (14) calendar days added for installation of wrought iron fence, red tips w/irrigation, and fire hydrant relocation.
2. Two (2) calendar days added for installation of solar irrigation controllers.

THIS CHANGE ORDER IS SPECIFIC AND FINAL AS TO PRICE AND EXTENSION OF TIME, WITH NO RESERVATIONS OR OTHER PROVISIONS ALLOWING FOR FUTURE ADDITIONAL MONEY OR TIME AS A RESULT OF THE PARTICULAR CHANGES IDENTIFIED AND FULLY COMPENSATED IN THIS CHANGE ORDER.

APPROVALS: 

CITY OF MESQUITE

DocuSigned by:
Cliff Keheley, City Manager
7092EE099F0442E...

Cliff Keheley
City Manager

Date: 6/3/2024

MCMAHON CONTRACTING LP

DocuSigned by:
Jeremiah Brooks, Project Manager
CC509730AE9D480

Signature
Project Manager

Title

Date: 6/2/2024