



**Street Repairs for Big Town Blvd.
City Contract No. 2023-102
MUNIS Contract Number: 2900**

**Change Order No. 1
May 6, 2024**

Description of Change and Reason for Proposed Change

Change Order No. 1 Items:

Item 7: REMOVE AND REPLACE 8" THICK CONCETE PAVEMENT, STREET, COMPLETE IN PLACE- Increase contract quantity 790 SY due to actual condition of existing concrete pavement.

COST SUMMARY

Item No.	Changed Quantity	Units	Item Description	Unit Price	Extension
7	790	SY	REMOVE AND REPLACE 8" THICK CONCRETE PAVEMENT, STREET, COMPLETE IN PLACE	\$125.00	\$98,750.00
Total for Change Order No. 1					<u>\$98,750.00</u>

Extension of Time

Twenty-one (21) additional calendar days will be added to the contract with this change order.

THIS CHANGE ORDER IS SPECIFIC AND FINAL AS TO PRICE AND EXTENSION OF TIME, WITH NO RESERVATIONS OR OTHER PROVISIONS ALLOWING FOR FUTURE ADDITIONAL MONEY OR TIME AS A RESULT OF THE PARTICULAR CHANGES IDENTIFIED AND FULLY COMPENSATED IN THIS CHANGE ORDER.

APPROVALS:

CITY OF MESQUITE

Cliff Keheley
City Manager

Date: _____

FNH Construction LLC

Signature

Title

Date: _____