



**Faithon P. Lucas Paving and Drainage Reconstruction
(McKenzie Rd. to E. Cartwright Rd.)
City Contract No. 2023-029
MUNIS Contract Number: 2890**

**Change Order No. 11
February 16, 2026**

Description of Change and Reason for Proposed Change

Change Order No. 11 Items:

Item 5: ELECTRONIC MESSAGE DISPLAY BOARD- Increase contract quantity 300 DAYS for each board primarily to provide additional traffic messaging at roundabout during construction.

Item 19: SITE INVESTIGATION FOR UTILITIES- Increase contract quantity one ALLOWANCE for additional utility investigations.

Item 45: CONCRETE TRAIL WITH RETAINING WALL- Increase contract quantity 27 CY due to actual conditions in the field.

Item 66: REINFORCED CONCRETE PIPE (24") (CLASS III)- Increase contract quantity 102 LF required to add inlet in roundabout for Casting Ridge connection.

Item 69: REINFORCED CONCRETE PIPE (36") (CLASS III) - Increase contract quantity 112 LF required to add lateral to collect new ditch flow near Casting Ridge.

Item 80: REINFORCED CONCRETE BOX CULVERT (7' x 6')- Increase contract quantity 29 LF due to adjustments for Line B utility conflicts.

Item 86: RECESSED CURB INLET (20') (COMPLETE)- Increase contract quantity 1 EA required to add inlet in roundabout for Casting Ridge connection.

Item 95: STORM DRAIN JUNCTION BOX (8' x 8')- Increase contract quantity 1 EA required for connection.

Item 102: CONCRETE RIPRAP (5" THICK)- Increase contract quantity 120 SY to add riprap for slope protection at bridge.

Item 108: FLOWABLE BACKFILL- Increase contract quantity 123 CY required due to actual conditions in the field.

Item 110: DRILLED SHAFT FOUNDATION (36" DIA.) (BRIDGE)- Increase contract quantity 126 LF due to actual required depth of drilled shafts.

Item 142: TEMPORARY DETOUR PAVEMENT (4" FLEX BASE/4" ASPHALT AS SPECIFIED), COMPLETE- increase contract quantity 1,400 SY due to construction phasing and actual conditions in the field.

CO11.1: MCKENZIE PEDESTRIAN IMPROVEMENT MODIFICATIONS REQUIRED FOR NEW UTILITY AND STREET CONDITIONS- Add one LUMP SUM to modify ramps, street, and crosswalks in McKenzie intersection based on new utility and street conditions.

COST SUMMARY

Item No.	Changed Quantity	Units	Item Description	Unit Price	Extension
5	300	DAY	ELECTRONIC MESSAGE DISPLAY BOARD	\$175.00	\$52,500.00
19	1	ALW	SITE INVESTIGATION FOR UTILITIES	\$20,000.00	\$20,000.00
45	27	CY	CONCRETE TRAIL WITH RETAINING WALL	\$700.00	\$18,900.00
66	102	LF	REINFORCED CONCRETE PIPE (24") (CLASS III)	\$140.00	\$14,280.00
69	112	LF	REINFORCED CONCRETE PIPE (36") (CLASS III)	\$185.00	\$20,720.00
80	29	LF	REINFORCED CONCRETE BOX CULVERT (7' x 6')	\$800.00	\$23,200.00
86	1	EA	RECESSED CURB INLET (20') (COMPLETE)	\$13,750.00	\$13,750.00
95	1	EA	STORM DRAIN JUNCTION BOX (8' x 8')	\$10,000.00	\$10,000.00
102	120	SY	CONCRETE RIPRAP (5" THICK)	\$100.00	\$12,000.00
108	123	CY	FLOWABLE BACKFILL	\$200.00	\$24,600.00
110	126	LF	DRILLED SHAFT FOUNDATION (36" DIA.) (BRIDGE)	\$225.00	\$28,350.00
142	1,400	SY	TEMPORARY DETOUR PAVEMENT (4" FLEX BASE/4" ASPHALT AS SPECIFIED), COMPLETE	\$45.00	\$63,000.00
CO11.1	1	LS	MCKENZIE PEDESTRIAN IMPROVEMENT MODIFICATIONS REQUIRED FOR NEW UTILITY AND STREET CONDITIONS	\$23,782.34	\$23,782.34
Total for Change Order No. 11					<u>\$325,082.34</u>

Project Change Orders to Date:

Original Contract	\$25,528,996.60
Change Order No. 1	\$14,410.94
Change Order No. 2	\$27,710.61
Change Order No. 3	\$1,022.13
Change Order No. 4	\$1,521.08
Change Order No. 5	\$ 754.04
Change Order No. 6	\$ 714.33
Change Order No. 7	\$ 596.00
Change Order No. 8	\$ 100.00
Change Order No. 9	-\$ 2,599.47
Change Order No. 10	-\$685.25
Change Order No. 11 (current CO)	\$325,082.34
Revised Contract	\$25,897,623.35

Extension of Time

No calendar days will be added to the contract with this change order.

THIS CHANGE ORDER IS SPECIFIC AND FINAL AS TO PRICE AND EXTENSION OF TIME, WITH NO RESERVATIONS OR OTHER PROVISIONS ALLOWING FOR FUTURE ADDITIONAL MONEY OR TIME AS A RESULT OF THE PARTICULAR CHANGES IDENTIFIED AND FULLY COMPENSATED IN THIS CHANGE ORDER

APPROVALS:

CITY OF MESQUITE

**ZACHRY CONSTRUCTION
CORPORATION**

**Cliff Keheley
City Manager**

Signature

Date: _____

Title

Date: _____