

City of Mesquite, Texas

Legislation Details (With Text)

File #:	18-3517	Version:	1	Name:	CO#1 - Bid No. E2017-008 - Town East Blvd.
Type:	Agenda Item	Status:	Passed		
File created:	6/7/2018	In control:	City Council		
On agenda:	7/2/2018	Final action:	7/2/2018		
Title:	Authorize the City Manager to finalize and execute a change order to Bid No. E2017-008, Town East Boulevard Reconstruction of Paving, Drainage, Water and Sanitary Sewer Improvements from Military Parkway to Skyline Drive, with Texas Sterling Construction Co., in the amount of \$331,162.51.				

Sponsors:

Indexes:

Code sections:

Attachments: 1. Change Order No. 1 - Town East

Date	Ver.	Action By	Action	Result
7/2/2018	1	City Council	Approved	Pass

Authorize the City Manager to finalize and execute a change order to Bid No. E2017-008, Town East Boulevard Reconstruction of Paving, Drainage, Water and Sanitary Sewer Improvements from Military Parkway to Skyline Drive, with Texas Sterling Construction Co., in the amount of \$331,162.51.

On March 6, 2017, City Council approved Bid No. E2017-008 for the reconstruction of Town East Boulevard. The project was under the original budgeted amount. Since contract award, staff has had to address some of the construction related items encountered. Several items are routine in nature and required additional work outside the scope of the original contract.

Major items encountered outside of the original contract:

1. Revised the proposed pre-cast manholes to standard manholes with risers.
2. Construction conflict with the existing 54-inch storm sewer pipe and the proposed 18-inch water line - the existing storm pipe had to be removed in order to install the water line under the pipe. It had to be reinstalled since it was still needed for drainage during construction. This was required in order to complete installation of the proposed 18-inch water line and required additional time and materials.
3. The connection to the existing 18-inch water line at Skyline Drive - the connection had to be redesigned due to existing conflicts. Additional materials were back-ordered and delays to the project scheduling were incurred due to the changes.
4. The original design for the shoring and stabilization of the Union Pacific Railroad (UPRR) bridge required additional design elements and construction requirements. UPRR required increased protection and stabilization, which was not anticipated or known at the time of the original contract.

Some of these additional requirements are due to outside agencies and infrastructure conflicts that we were unable to prevent. Staff believes this additional work provides the best option within budget constraints to install and reconstruct the roadway and utility improvements for Town East Boulevard in the most effective manner.

Financial Implications

The original contract amount awarded is \$11,424,709.13. This change order is approximately 2.9 percent of the original contract. Funds are available and allocated from a combination of certificates of obligation, water and sewer bond funds, and drainage utility district funds for the reconstruction of Town East Boulevard.

Recommended/Desired Action

Staff recommends approval of the change order.

Attachment(s)

Change Order

Drafter

Corey Nesbit, P.E.

Head of Department

Matt Holzapfel, P.E.